




Reseda Blvd Off-ramp Project – Westbound SR-118





Project Overview





Broken connection at the Storm Drain
Manhole on Rinaldi Street




Collapsed drainage pipe under Lanes #2
& #3 of the Reseda Off-ramp



Sandbags to prevent storm runoff from entering the failed AC pavement



Pavement cracks & separation on lane #3 of Reseda Off-ramp



Broken connection

Collapsed metal pipe



Caltrans®



CAUSES

- The collapsed 78" diameter drainage pipe under lanes #2 & #3 of the westbound (WB) Reseda Off-ramp caused pavement settlement & separation.
- The broken connection at storm drain manhole on Rinaldi Street caused leaking & minor pavement dip.

MITIGATION

- Remove and replace the failed 78" diameter metal drainage pipe with Reinforced Concrete Pipe (RCP)
- Repair the broken connection at the storm drain manhole on Rinaldi Street

TIMELINE (TENTATIVE)

- Start Date: Early October 2022
- Open to traffic: The end of 2022



ITEMS OF WORK

- Replace an approximately 260' of damaged metal drainage pipe with reinforced concrete pipe.
- Fix broken connection at manhole on Rinaldi Street – one lane to be closed
- Reconstruct embankments and landscaped areas
- Replace the irrigation system
- Reconstruct the off-ramp



DELAY

- **The required permit to perform repair work on Rinaldi Street**
- **The Procurement of the RCP requires the approval from Caltrans and City**



WORK SCHEDULE

- **Expecting permit to be issued by City in September.**
- **Work is anticipated to begin early October**
- **Contractor will be working longer shifts 7 days a week.**
- **Anticipated completion is the end of 2022.**



Project contact:

Eric Menjivar

213-317-0339

eric.menjivar@dot.ca.gov



QUESTIONS